

SW Moody Avenue Improvements 4 Week																																				
9/28/2011	Sept										October																									
	M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S	M
	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
Streetcar Shutdown (October 10 - 30)																																				
Service ends at River Parkway - bus to S. Waterfront															X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X				
Service ends at PSU - bus to Harrison St., Riverplace, S. Waterfront																																	X	X	X	
Normal Streetcar Service Resumes																																				X
Work Zone 1 - SW River Parkway to SW Sheridan																																				
Demolition of existing streetcar track															X	X	X																			
Track reconstruction																						X	X										X	X		
Roadway Reconstruction			X						X	X	X				X	X																				
Underground utility installation															X																		X			
Traffic Signal & Street Lighting		X			X												X																			
Install Streetcar power system	X			X											X	X																X	X	X		
Work Zone 2 - WALL CONSTRUCTION & LDCC FILL																																				
Install Pedestrian Rail Wall B	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X										
Set Handhole, Manhole & Vault Lids to Grade	X	X	X	X	X																															
Install 8" Waterline on Woods across Roadway	X	X	X	X	X			X	X	X	X	X																								
Track Electrical Testing			X																																	
Curb, sidewalk, and paver installation	X	X	X	X	X	X		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Install Street lighting	X	X	X	X	X																															
Install streetcar power system	X	X	X	X	X	X		X	X	X	X	X	X	X					X								X	X	X							
Work Zone 3 - SW Woods to SW Gibbs																																				
Gibbs Pedestrian Detour in Place								X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X		
Track and shelter demolition	X							X	X	X	X	X			X	X	X																			
Track and shelter reconstruction	X	X	X	X	X			X	X							X	X	X						X	X	X	X	X	X	X						
Underground utility Installation	X	X	X	X	X			X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X			
Traffic Signal Installation				X	X										X	X	X	X	X	X	X	X														
Install Street lighting	X	X	X																																	
Install water line																	X			X	X	X	X													
Roadway Reconstruction			X			X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X		
Install Streetcar power system	X	X	X	X	X			X	X		X				X	X	X	X	X	X	X	X	X	X	X	X		X	X	X						
Wall C repairs																													X	X	X	X	X			